Operation Number	TT-L1026	Chief of Operations Validation Date	04/27/21
Year- PMR Cycle	Second period Jan-Dec 2020	Division Chief Validation Date	04/28/21
Last Update	04/06/21	Country Representative Validation Date	05/12/21
PMR Validation Stage	Validated by Representative		

Basic Data

Operation Profile

Operation Name	Multi-Phase Wastewater Rehabilitation Program- Phase I	Loan Number	2890/OC-TT
Executing Agency	WATER AND SEWERAGE AUTHORITY OF TRINIDAD AND TOBAGO	Sector/Subsector	WATER AND SANITATION-SANITATION RURAL AND PERI-URBAN
Team Leader	LEWIS, GILROY FRANCIS	Overall Stage	Disbursing (From eligibility until all the Operations are closed)
Operation Type	Loan Operation	Country	Trinidad and Tobago
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	TRINIDAD AND TOBAGO		


Environmental and Social Safeguards

Impacts Category	В	Was/Were the objective(s) of this operation reformulated?	NO						
Safeguard Performance Rating	Partially Satisfactory	Date of approval							
Safeguard Performance Rating - Rationale Satisfactory enforcement of E&S measures at WWTP construction sites.									

Financial Data

ltom			Total Cost and	Source			Available Fun	ds (US\$)	
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
TT-L1026	246,500,000	246,500,000	0	0	246,500,000	246,500,000	218,027,674.94	88.45%	28,472,325.06
Aggregated	246,500,000	246,500,000	0	0	246,500,000	246,500,000	218,027,674.94	88.45%	28,472,325.06

Expense Categories by Loan Contract (cumulative values)



RESULTS MATRIX

General Development Objectives

No information available for this section

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 1: New wastewater treatment plants in San Fernando and Malabar functioning according to design Observation:

	Indicato	or	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP	2023
1.1	Households with new cor		# of	0.00	2012	Р	0.00	0.00	0.00	200.	00 200.0	0					400.0	0
	network in pilot area (hou	isehold)	households			Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	71.00			0.00	
						D	etails											
/leans	of verification: Comple	etion certificate signed by	y construction s	supervisor an	d WASA; S	emi-an	nual repo	orts to ID	В.									
ro-G	ender	No					Pro-Et	hnicity			No							
		African descendant						Р										
								Α					0.00					
		Indigenous						Р										
								Α					0.00					
	Indicato	or	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	202	1 202	3 EOI	202
1.2	Households connected to		# of	0.00	2012	Р	0.00	0.00	0.00	0.00	16,626.00	0.00					16,6	626.00
	network in Malabar and	san Fernando (nousenoid)	households			Α	0.00	0.00	0.00	0.00	0.00	7,500.00	7,500.00	7,571.0	00		0.00)
/loons						D	etails											
	·	etion certificate signed by	y construction s	supervisor an	d WASA; S		nual repo)B.		No							
	·	No	y construction s	supervisor an	d WASA; Se			hnicity)B.		No							
	·		y construction s	supervisor an	d WASA; So		nual repo	hnicity P	DB.		No		0.00					
Pro-G	·	No African descendant	y construction s	supervisor an	d WASA; S		nual repo	P A	PB.		No		0.00					
	·	No	y construction s	supervisor an	d WASA; So		nual repo	P A P	DB.		No							
	·	No African descendant Indigenous	Unit of	supervisor an	Baseline		nual repo	P A	2015	2016		2018	0.00	2020	2021	2023	EOP	2023
Pro-G	ender	No African descendant Indigenous	Unit of Measure	Baseline	Baseline Year	emi-an	Pro-Et	P A P A 2014	2015		2017		0.00	2020	2021	2023		
	ender	No African descendant Indigenous or	Unit of Measure		Baseline	emi-an	Pro-Et 2013 0.00	P A P A 2014	2015 0.00	0.00	2017	0.00	0.00		2021	2023	100.0	
Pro-G	Indicate Malabar: Percentage of p	No African descendant Indigenous or	Unit of Measure	Baseline	Baseline Year	P A	2013 0.00 0.00	P A P A 2014	2015		2017		0.00	2020	2021	2023		
Pro-G	Indicate Malabar: Percentage of provered by the WWTP (provered by the WWTP)	No African descendant Indigenous or population in the catchment dercentage)	Unit of Measure %	Baseline 0.00	Baseline Year 2012	P A D	2013 0.00 0.00 etails	P A P A 2014	2015 0.00	0.00	2017	0.00	0.00		2021	2023	100.0	
1.3	Indicate Malabar: Percentage of p covered by the WWTP (p	African descendant Indigenous or oppulation in the catchment percentage) water quality monitoring	Unit of Measure %	Baseline 0.00	Baseline Year 2012	P A D	Pro-Et 2013 0.00 0.00 etails to IDB.	P A P A 0.00 0.00	2015 0.00	0.00	2017 100.00 0.00	0.00	0.00		2021	2023	100.0	
1.3	Indicate Malabar: Percentage of provered by the WWTP (provered by the WWTP)	No African descendant Indigenous or population in the catchment dercentage)	Unit of Measure %	Baseline 0.00	Baseline Year 2012	P A D	2013 0.00 0.00 etails	P A P A 0.00 0.00	2015 0.00	0.00	2017	0.00	0.00		2021	2023	100.0	

RESULTS MATRIX

Specific Development Objectives

1.4	San Fernando: Percentage of population in the	%	0.00	2012	Р	0.00	0.00	0.00	0.00	100.00	0.00				100.00
	catchment treated by the WWTP (percentage)				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00

Details

Means of verification: WASA water quality monitoring reports (catchment area); Semi-annual reports to IDB.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.5	Malabar: Percentage of wastewater treated by the WWTP meeting the Water Pollution Rules (percentage) and having a zero or positive net	%	0.00	2012	Р	0.00	0.00	0.00	90.00	90.00	90.00	90.00				90.00
	impact on downstream water quality (in relation to upstream water quality)				Α	0.00	0.00	0.00	0.00	0.00	100.00	0.00	100.00			0.00

Details

Means of verification: WASA water quality monitoring reports (monitoring point at outfall site). The ESMP will specify the sampling points and the definition of a baseline.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.6	San Fernando: Percentage of wastewater treated by the WWTP meeting the Water Pollution Rules	%	0.00	2012	Р	0.00	0.00	0.00	90.00	90.00	90.00	90.00				90.00
	(percentage) and having a zero or positive net impact on downstream water quality (in relation to upstream water quality)				A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00

Details

Means of verification: WASA water quality monitoring reports (monitoring point at outfall site). The ESMP will specify the sampling points and the definition of a baseline.

Pro-GenderNoPro-EthnicityNo

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.7	Women trained in water quality monitoring	%	0.00	2013	Р	0.00	50.00	0.00	0.00	0.00	0.00	0.00				50.00
					Α	0.00	0.00	0.00	21.00	36.00	0.00	0.00				57.00

Details

Means of verification: WASA monitoring reports

Pro-Gender Yes Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.8	Households with treated wastewater	Households	0.00	2013	Р	0.00	0.00	0.00	200.00	16,826.00	17,026.00	17,026.00				17,026.00
		(#)			Α	0.00	0.00	0.00	0.00	0.00	15,827.00	0.00	15,898.00			0.00

RESULTS MATRIX

Specific Development Objectives

•	-											
	Details											
Means of verification: WA	SA Semi Annual Report											
Pro-Gender	No	Pro-Ethnicity	No									

Specific Development Objectives Nbr. 2: WASA is reorganized, strengthened and operating more efficiently

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.1	Hours of preventative maintenance in the Malabar	Hours/month	200.00	2012	Р	300.00	400.00	500.00	600.00	720.00	720.00	720.00				720.00
	and San Fernando systems (hours/month)				Α	200.00	297.00	1,284.00	2,750.00	4,200.00	2,500.00	2,400.00	1,600.00			4,434.00

Details

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.2	New systems (Malabar and San Fernando WWTP)	System	0.00	2012	Р	0.00	0.00	0.00	0.00	2.00	2.00	2.00				2.00
	operated and maintained according to design specifications (system)				Α	0.00	0.00	0.00	0.00	0.00	1.00	0.00	1.00			0.00

Details

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.3	New systems (Malabar and San Fernando WWTP) designed, implemented, operating and maintained	System	0.00	2012	Р	0.00	0.00	0.00	0.00	2.00	2.00	2.00				2.00
	according to social and environmental specifications (system)				Α	0.00	0.00	0.00	0.00	0.00	1.00	0.00				0.00

Details

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.4	WASA with new set of corporate governance	CG Policy	0.00	2012	Р	0.00	0.00	1.00	0.00	0.00	0.00	0.00				1.00
	policies (approved by the Board)			Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00	

Details

Means of verification: Copy of minutes of Board meeting when the approval was given.

RESULTS MATRIX

Pro-Ge	nder No					Pro-Etl	nnicity		N	0						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.5	Corporate governance policies and compliance	Disclosure	0.00	2012	Р	0.00	0.00	1.00	0.00	0.00	0.00	0.00				1.00
	report disclosure of WASA□s web page				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00
					С	etails										
leans	of verification: Copy of screen shot of webpag	ge showing publ	ication.													
Pro-Ge	nder No					Pro-Etl	nnicity		N	0						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.6	WASA□s audited financial statements available to	Disclosure	0.00	2012	Р	0.00	1.00	1.00	1.00	1.00	0.00					4.00
	the public				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00
					С	etails										
Means	of verification: Copy of screen shot of webpag	ge showing docu	uemnts and c	opy of minu	tes wh	ere the B	oard app	roved th	e disclosu	ire.						
Pro-Ge	nder No					Pro-Etl	nnicity		N	0						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 202
2.7	Percentage of WASA costumers served with new	%	0.00	2012	Р	0.00	0.00	0.00	100.00	100.00	0.00	0.00				100.00
	billing system				Α	0.00	0.00	0.00	0.00	100.00	100.00	0.00				0.00
					С	etails					'		'		'	
		Management re														

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 New wastewater treatment plants in San Fernando and Malabar functioning according to design

				PHYSICAL P	ROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2020	EOP 2023	2020	EOP 2023
1.1	Equipment for operation and maintenance acquired (equipment)	Equipment	Р		4		150,000
			P(a)	2	2	298,882.47	1,243,278.27
			Α	2	2	57,425.62	1,001,821.42
1.2	Malabar Waste Water Treatment Plants built (includes commissioned)	Plant	P		1		63,716,869
			P(a)		1	7,458,334.57	96,154,112
			Α		1	7,365,355.93	94,947,885.65
1.3	Old Malabar Waste Water Treatment Plants decommissioned (plants)	Plant	Р		1		1,000,000
			P(a)		1		1,000,000
			Α	1	2		0
1.4	San Fernando Waste Water Treatment Plants built (includes commissioned)	Plant	P		1		77,150,469
		Plant	P(a)	0	1	10,000,000	105,966,692.07
			Α	0	0	8,319,063.87	89,966,692.07
1.5	San Fernando Waste Water Treatment Plants decommissioned	Plant	P		1		1,000,000
			P(a)	0	1		0
			Α	0	0		0
1.6	Sewage pumping stations built	Station	P		4		11,004,785
			P(a)		3		0
			Α		3		0
1.7	Sewerage network built	Km	P		26		58,029,930
			P(a)		32.21		0
			Α	3.97	31.21		0
1.8	Intra-domiciliary sanitary connections built in pilot area	Connection	P		400		2,812,500
			P(a)	75	106	991,284.53	0
			Α	71	71	0	0
1.9	Access Road/Bridge to San Fernando WWTP built	Road	P		1		2,489,228.93
			P(a)		1		2,232,804.97
			Α		1		2,239,851.25

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 2 WASA is reorganized, strengthened and operating more efficiently

				PHYSICAL	PROGRESS	FINANCIAL PROGRESS						
	Output	Unit of Measure		2020	EOP 2023	2020	EOP 2023					
2.1	Training activities on preventative maintenance (including training on use of new equipment) implemented	Training	Р		2		200,000					
			P(a)		1	0	0					
			Α		2	18,682.05	18,682.05					
2.2	Training activities in water quality monitoring, including water quality assessment guidelines in line with best international practice,	Training	Р		4		50,000					
	implemented (program)		P(a)		4		0					
			Α		3		0					
2.3	Environmental education campaigns implemented	Campaign	Р		2		50,500					
			P(a)		2		8,459.55					
			Α		2		8,459.55					
2.4	Action plan for corporate governance implemented	Plan implemented	Р		4		818,448					
			P(a)		3		560,000					
			Α		3		562,303.93					
2.5	Action plan for commercial management implemented	Plan implemented	Р		1		2,600,000					
								P(a)	2			7,150,318.8
			Α		2		7,243,269.38					

Other Cost

Project Management and Supervision	P		1,000,000
	P(a)	100,000	170,572.68
	A	36,254.47	106,827.15
Works Supervision	P		5,444,451
	P(a)	1,200,000	10,098,535.02
	A	1,060,018.44	8,067,794.26
Contingencies	P		1,120,000
	P(a)	1,120,000	1,120,000
	A	0	0
Auditing	P		198,668
	P(a)	25,000	207,947.3
	A	0	157,882.26
Evaluations	P		100,000
	P(a)	20,000	65,000
	A	0	45,000
Works cost escalation	P		17,559,771.93
	P(a)	2,932,736.78	2,932,736.78
	A	0	0
Detailed Designs and Tender documents for Maloney WWTP	P		
	P(a)		2,100,000
	A	163,602	163,602

Total Cost

P			246,495,620.86	
P(a)		24,146,238.35	231,010,457.44	
Α		17,020,402.38	204,530,070.97	

CHANGES TO THE MATRIX

Section	Name	Type of Change	Subtype	Modified By	Entered in the System
Output	Intra-domiciliary sanitary connections built in pilot area	Modify Output	Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	GILROYL	03/24/2021
	Malabar Waste Water Treatment Plants built (includes commissioned)	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	GILROYL	03/26/2021
	San Fernando Waste Water Treatment Plants built (includes commissioned)	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	GILROYL	03/26/2021
	Sewerage network built	Modify Output	Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	GILROYL	03/24/2021

IMPLEMENTATION STATUS AND LEARNING

Lesson	Learned -	Cate	egories
--------	-----------	------	---------

Cost and Budgetary Aspects