

Operation Number: TT

Year- PMR Cycle:

TT-L1018

Second period Jan-Dec 2013

Last Update: 5/30/2014

PMR Validation Stage: Validated by Representative

Chief of Operations validation date:

Division Chief validation date:

Country Representative validation date:

06/14/2014 06/17/2014 06/27/2014 Office of Strategic Planning and Development Effectiveness

Inter-American Development Bank - IDB

## **Operation Profile**

#### **Basic Data**

Operation name:	WASA Modernization and Wastewater Infrastructure Rehabilitation Program	Loan Number:	2600/OC-TT
Executing Agency (EA):	WATER AND SEWERAGE AUTHORITY		
Team Leader:	Cayetano,Evan Stephen	Sector/Subsector:	AS
Operation Type:	Loan Operation	Overall Stage:	Disbursing (From eligibility until all the loans are closed).
Lending Instrument:	Investment Loan	Country:	TRINIDAD AND TOBAGO
Borrower:	TRINIDAD AND TOBAGO	Convergence related Operation(s):	

#### **Total Cost and Source**

## Available Funds (US\$)

	Original IDB	Current Active IDB	Local Counterpart	Co-Financing/Country	Total operation cost - Original Estimate		Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Balance
TT-L1018	\$50,000,000.00	\$50,000,000.00	\$0.00	\$0.00	\$50,000,000.00	TT-L1018	\$50,000,000.00	\$24,539,648.08	49.08%	\$25,460,351.92


#### **Environmental and Social Safeguards**

	Main Operation
Impacts Category:	В
Safeguard Performance Rating:	
Safeguard Performance Rating - Rationale:	

#### **Reformulation Information**

	Main Operation
Was/Were the objective(s) of this operation reformulated?	NO
Date of approval:	

## **Expense Categories by Loan Contract (cumulative values)**



## **Results Matrix**

## **Impacts**

No information related to this operation.

Observ ation:												
Indicators	Flags*	Unit of Measure	Baseline	Baselin e Year	Means of verification	Observ ations		2013	2014	2015	2016	EOP
.1 Households					WASA		Р					10,000.00
the program rea covered					statistic		P(a)		0.00	8,300.00	9,100.00	9,100.00
y a centralized		Household s	0.00	2012	and water quality		A					
vastewater reatment systems					monitoring reports							
.2 Average							Р					400.00
lifference of Coliforms				P(a)		0.00	7,900.00	400.00	400.00			
values downstream					WASA water		A					
Vastewater Freatment Plants in Program areas					reports		Р					0.00
.3 Estimated otal daily							P(a)		0.00	100.00	110.00	110.00
verage vastewater					WASA water		A		0.00	100.00	110.00	110.00
reated before being lischarged in he Caroni river n program area		l/sec	0.00	2012	quality monitoring reports							
Outco 2 WAS	SA reorgan	ized										
Observ tion:												
Indicators	Flags*	Unit of Measure	Baseline	Baselin e Year	Means of verification	Observ ations		2013	2014	2015	2016	EOP
.1 Number of					WASA		Р					11.00
mployees per .000		Employees	13.00	2012	Human Resources		P(a)	12.00	11.00		11.00	11.00
1,000 connection					Division statistics		Α	12.00				
2.0.D					WASA		Р					38.00
		%	50.00	2012	Finance Division		P(a)	44.00	38.00			38.00
.2 Personnel ost / operating xpenses		/0	00.00		DIVISION		Α	44.00				

Indicators	Flags*	Unit of Measure	Baseline	Baselin e Year	Means of verification	Observ ations		2013	2014	2015	2016	ЕОР						
3.1 Wastewater					14400		Р					90.00						
physical assets in good					WASA Maintenan ce Team report		P(a)		0.00	60.00	90.00	90.00						
conditions in		%	5.00	2012		ce Team		Α										
the program area																		
3.2 Wastewater							Р					90.00						
quality samples					WASA monitoring reports		-		-		-		P(a)		0.00	90.00	90.00	90.00
complying with effluent												_			Α			
standards for rehabilitated plants in program area		%	0.00	2012														

# **Outputs: Annual Physical and Financial Progress**

Wastewater management system in T	F	Physical Progr	ess	Financial Progress				
Outputs	Unit of Measure		2013	EOP		2013	EOP	
Waste Water Treatment Plants	Plants	Р		4.00	Р	900.00	16,968,900.00	
rehabilitated in the program area		P(a)		4.00	P(a)	3,840,215.00	17,529,398.0	
		Α	0.00	0.00	Α	31,200.00	31,200.00	
Waste Water Treatment Plants	Plant	Р		7.00	Р	120,000.00	1,863,000.00	
converted into lift stations in the		P(a)		7.00	P(a)		1,863,000.0	
program area		Α	0.00	0.00	Α	0.00	0.0	
Gravity sewers installed in the program	km	Р		10.00	Р	514,000.00	6,753,500.0	
area		P(a)		10.00	P(a)		6,753,000.0	
		Α	0.00	0.00	Α	0.00	0.0	
Force main built in the program area	km	Р		3.00	Р	99,600.00	1,343,640.0	
		P(a)		3.00	P(a)		1,343,640.0	
		Α	0.00	0.00	Α	0.00	0.0	
WASA reorganized			Physical Progr	ess	Financial Progress			
Outputs	Unit of Measure		2013	EOP		2013	EOP	
Employees accepting separation	Employees	Р	550.00	550.00	Р		20,113,000.0	
packages, Vocational Training, and	. ,	P(a)	550.00	738.00	P(a)		20,113,202.0	
Health and Safety		A	738.00	738.00	A	0.00	20,113,202.0	
WASA capacity (in O&M and water qui	ality monitoring)	F	Physical Progr	ess	Financial Progress			
Outputs	Unit of Measure		2013	EOP		2013	EOP	
Training/action plan on Operation &	Plan	Р		1.00	Р		50,000.0	
Maintenance and Standard Operating		P(a)		1.00	P(a)		50,000.0	
Procedures developed		Α	0.00	0.00	Α	0.00	0.0	
WASA staff trained on Operation &	Staff-month	Р		45.00	Р		200,010.0	
Maintenance and Standard Operating		P(a)		45.00	P(a)		200,010.0	
Procedure ¿ collection system and treatment		Α	0.00	0.00	Α	0.00	0.0	
Yearly water quality monitoring program	Plan	Р	1.00	4.00	Р	65,000.00	260,000.0	
implemented		P(a)	1.00	4.00	P(a)	65,000.00	260,000.0	
		A	0.00	0.00	Α	63,650.34	63,650.3	
	Staff-Month	Р	5.00	5.00	Р	40,000.00	40,000.0	
WASA staff trained on environmental	Statt-Month			F 00	D/->		40,000.0	
WASA staff trained on environmental issues		P(a)		5.00	P(a)		40,000.00	

Other Cost		2013	Cost
Project administration	Р	\$80,000.00	\$200,000.00
	P(a)	\$80,000.00	\$200,000.00
	Α	\$0.00	\$0.00
Auditing	Р	\$60,000.00	\$150,000.00
	P(a)	\$30,000.00	\$150,000.00
	Α	\$0.00	\$0.00
Work supervision	Р	\$333,000.00	\$1,332,000.00
	P(a)	\$317,763.00	\$1,332,000.00
	Α	\$0.00	\$0.00

Project standard information campaign	Р	\$19,000.00	\$75,750.00
	P(a)	\$19,000.00	\$75,750.00
	Α	\$0.00	\$0.00
Monitoring and Evaluation	Р	\$7,500.00	\$90,000.00
	P(a)	\$7,500.00	\$90,000.00
	Α	\$0.00	\$0.00
Total Cost		2013	Total Cost
	Р	\$1,339,000.00	\$49,439,800.00
	P(a)	\$4,359,478.00	\$31,781,300.00
	Α	\$94,850.34	\$20,208,052.34

## **Changes to the Matrix**

No information related to this operation.

Please note that the Overall Stage represents the stage of the operation at the time of this report's publication, which might not necessarily match the stage of the operation during the PMR Cycle to which the report pertains.