

PMR Operational Report

Operation Number	PR-L1152	Chief of Operations Validation Date	05/14/19
Year- PMR Cycle	Second period Jan-Dec 2018	Division Chief Validation Date	05/15/19
Last Update	05/14/19	Country Representative Validation Date	05/15/19
PMR Validation Stage	Validated by Representative		

Basic Data

Operation Profile

Operation Name	HOUSING AND REHABILITATION PROGRAM FOR BAÑADO SUR IN ASUNCIÓN	Loan Number	4700/OC-PR
Executing Agency	MINISTERIO DE OBRAS PUBLICAS Y COMUNICACIONES	Sector/Subsector	DU-VIV - URBAN DEVELOPMENT AND HOUSING-HOUSING
Team Leader	CAMBLOR, ROBERTO ANDRES	Overall Stage	Approved
Operation Type	Loan Operation	Country	PARAGUAY
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	REPUBLICA DE PARAGUAY		

Environmental and Social Safeguards

Impacts Category	A	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Partially Satisfactory	Date of approval	
Safeguard Performance Rating - Rationale	El proyecto no es todavía elegible y no puede iniciar hasta ser aprobado por el Congreso. La revisión de avances efectuada el 26 de agosto de 2019 fue positiva. Sin embargo, la reciente decisión del MOPC de cambiar el manejo del Programa, desincorporando la ejecución de infraestructura asociada y la designación de un nuevo equipo en la UEP dificulta la coordinación requerida para cumplir con las condiciones de elegibilidad y atender de manera oportuna la respuesta a grupos opositores.		

Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
PR-L1152	100,000,000	100,000,000	0	0	100,000,000	100,000,000	0	0.00%	100,000,000
Aggregated	100,000,000	100,000,000	0	0	100,000,000	100,000,000	0	0.00%	100,000,000

Expense Categories by Loan Contract (cumulative values)

Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

PMR Operational Report

RESULTS MATRIX

IMPACTS

No information available for this section

PMR Operational Report

RESULTS MATRIX

OUTCOMES

No information available for this section

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

CHANGES TO THE MATRIX

No information available for this section

PMR Operational Report

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories
Environmental and Social Factors
Stakeholder Priorities