Operation Number	TT-L1018	Chief of Operations Validation Date	04/07/20
Year- PMR Cycle	Second period Jan-Dec 2019	Division Chief Validation Date	04/07/20
Last Update	03/27/20	Country Representative Validation Date	05/04/20
PMR Validation Stage	Validated by Representative		

Basic Data

Operation Profile

Operation Name	WASA Modernization and Wastewater Infrastructure Rehabilitation Program	Loan Number	2600/OC-TT
Executing Agency	WATER AND SEWERAGE AUTHORITY	Sector/Subsector	AS - WATER AND SANITATION
Team Leader	LEWIS, GILROY FRANCIS	Overall Stage	Fully Disbursed
Operation Type	Loan Operation	Country	Trinidad and Tobago
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	TRINIDAD AND TOBAGO		


Environmental and Social Safeguards

Impacts Category	В	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Satisfactory	Date of approval	
Safeguard Performance Rating - Rationale	Design stage - documents under review		

Financial Data

Item			Total Cost an	d Source			Available Fu	inds (US\$)	
item	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
TT-L1018	50,000,000	50,000,000	0	0	50,000,000	50,000,000	50,000,000	100.00%	0
Aggregated	50,000,000	50,000,000	0	0	50,000,000	50,000,000	50,000,000	100.00%	0

Expense Categories by Loan Contract (cumulative values)



RESULTS MATRIX

IMPACTS

No information available for this section

RESULTS MATRIX

OUTCOMES

Outcome Nbr. 1: Wastewater management system in Trinidad improved

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
1.1	Households in the program area covered by a centralized wastewater treatment systems	Households (#)	2,318.00	2012	Р									6,200.00
					P(a)		0.00	0.00	0.00	0.00	2,739.00	2,739.00		6,200.00
					Α			0.00	0.00	0.00	1,096.00	2,739.00		

Details

Means of verification: WASA statistic and water quality monitoring reports

Pro-GenderNoPro-EthnicityNo

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
1.2	Total Feacal Coliforms count discharged into Bon Accord Lagoon	cfu/100ml	120,000.00	2012	P P(a)		0.00	0.00	0.00	0.00	93.00 93.00	93.00 93.00		93.00 93.00
					Α			0.00	0.00	0.00	160,000.00	16.00		

Details

Means of verification: WASA water quality monitoring reports

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
1.3	Estimated total daily average wastewater treated before being discharged in the Caroni river in	m3/d	1,900.00	2012	Р					0.00	0.00	4,304.00		0.00
	program area				P(a)		0.00	0.00	0.00	0.00	0.00	0.00	0.00	4,304.00
					Α			0.00	0.00	0.00	0.00	0.00		

Details

Means of verification: WASA water quality monitoring reports

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
1.3	Estimated total daily average wastewater treated	m3/d	558.00	2017	Р					0.00	3,500.00	3,500.00		3,500.00
	before discharge in the Bon Accord Lagoon in program area				P(a)					0.00	3,500.00	3,500.00		3,500.00
					Α					0.00	800.00	2,700.00		
	Details													

RESULTS MATRIX

OUTCOMES

Means of verification: WASA statistic and water quality monitoring reports

Pro-Gender No Pro-Ethnicity No

Outcome Nbr. 2: WASA reorganized

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
2.1	Number of employees per 1,000 connection	Employees	13.00	2012	Р									11.00
					P(a)	12.00	11.00	0.00	11.00	0.00	0.00	0.00		11.00
					Α	12.00	10.00	9.30	0.00	0.00	0.00	0.00		

Details

Means of verification: WASA Human Resources Division statistics

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
2.2	Personnel cost / operating expenses	%	50.00	2012	Р					0.00				38.00
					P(a)	44.00	38.00			0.00	0.00	0.00		38.00
					Α	44.00	41.60	40.30	0.00	0.00	0.00	0.00		

Details

Means of verification: WASA Finance Division statistics

Pro-Gender No Pro-Ethnicity No

Outcome Nbr. 3: WASA capacity (in O&M and water quality monitoring) improved

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022
3.1	Wastewater physical assets in good conditions in	%	5.00	2012	Р					0.00	90.00	95.00		95.00
	the program area				P(a)		0.00	0.00	0.00	0.00	90.00	95.00		95.00
					Α			0.00	0.00	0.00	50.00	100.00		

Details

Means of verification: WASA Maintenance Team report

Pro-Gender No Pro-Ethnicity No

Indicator	Unit of Measure	Baseline	Baseline Year	2013	2014	2015	2016	2017	2018	2019	2020	EOP 2022

RES	SULTS MATRIX						-						
OUTC	OMES												
3.2	Wastewater quality samples complying with effluent	%	0.00	2012	Р					0.00	100.00	100.00	100.00
	standards for rehabilitated plants in program area				P(a)		0.00	0.00	0.00	0.00	95.00	95.00	100.00
					Α			0.00	0.00	0.00	0.00	100.00	
					Detail	s							
Means	of verification: WASA monitoring reports												
Pro-Ge	ender No				Pro	o-Ethnici	ty		No				

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Wastewater management system in Trinidad improved

				PHYSICAL F	PROGRESS	FINANCIAL I	PROGRESS
	Output	Unit of Measure		2019	EOP 2022	2019	EOP 2022
1.1	Waste Water Treatment Plants/ Stabilization Ponds rehabilitated in the program area	Plant	Р		4		16,968,900
			P(a)	1	2	500,000	4,189,873.39
			Α	1	2	4,257,647.15	7,947,520.54
1.2	Waste Water Treatment Plants converted into lift stations in the program area	Plant	P		7		1,863,000
			P(a)	2	3	600,000	1,580,188.14
			Α	2	3	443,279.38	1,423,467.52
1.3	Gravity sewers installed in the program area	km	Р		10		6,753,500
			P(a)		5.11	750,000	750,000
			Α	4.53	11.58	0	0
1.4	Force main built in the program area	km	Р		3		1,343,640
			P(a)		4.21	95,394.57	3,756,183.61
			Α	0.55	10.95	2,309,508.6	5,970,297.64
1.5	New Wastewater Treatment Plant built in the Program Area	Plant	Р		0		0
			P(a)	0	1	2,500,000	8,800,000.91
			Α	0	0	1,983,981.91	1,983,981.91
1.6	Construction of new lift stations in the Program Area	Plant	Р		0		0
			P(a)	10	11	1,500,000	1,819,304.35
			Α	10	11	0	319,304.35
1.7	Detailed Designs and Tender Documents for New Maloney WWTP	Design	Р		0		0
			P(a)	0	1	1,500,000	2,100,000
			A	0	0	0	0

Component Nbr. 2 WASA reorganized

				PHYSICAL I	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2019	EOP 2022	2019	EOP 2022
2.1	Employees accepting separation packages, Vocational Training, and Health and Safety	Employees	Р		550		20,113,000
			P(a)	0	955		20,113,000
			Α	0	955	0	20,113,202

Component Nbr. 3 WASA capacity (in O&M and water quality monitoring) improved

				PHYSICAL I	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2019	EOP 2022	2019	EOP 2022
3.1	Training/action plan on Operation & Maintenance and Standard Operating Procedures developed	Plan	Р		1		50,000
			P(a)	1	1	0	0
			Α	2	2	0	0
3.2	WASA staff trained on Operation & Maintenance and Standard Operating Procedure ¿ collection system and treatment	Staff-month	Р		45		200,010
			P(a)	25	25	0	0
			Α	90	90	0	0
3.3	Yearly water quality monitoring program implemented	Plan	Р		4		260,000
			P(a)	1	1	0	63,650.34
			Α	1	1	0	63,650.34
3.4	WASA staff trained on environmental issues	Staff-Month	Р		5		40,000
			P(a)		5	0	11,630.8
			Α	12	12	0	11,630.8

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 4 Management, contingencies and others

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output Ur	Init of Measure		EOP	EOP
4.			P		
			P(a)		
			Α		

Other Cost

_					
	Project administration	P			200,000
		P(a)		0	0
		Α		0	0
	Auditing	Р			150,000
		P(a)		25,000	377,000
		Α		23,576.65	71,742.4
	Work supervision	Р			1,332,000
		P(a)		150,000	765,363.22
		Α		868,234.6	1,483,597.82
	Project standard information campaign	Р			75,750
		P(a)		0	0
		Α		0	0
	Monitoring and Evaluation	P			90,000
		P(a)		0	115,000
		Α		0	23,763.66

Total Cost

Total Cost	Р			49,439,800	
	P(a)		7,620,394.57	44,441,194.76	
	Α		9,886,228.29	39,412,158.98	

CHANGES TO THE MATRIX

Section	Name	Reasons	Type of Change	Subtype	Modified By	Entered in the System
Output	New Wastewater Treatment Plant built in the Program	The Trincity WWTP Design Build project commenced in the second semester of 2019. The construction period is for 24 months, hence it should be completed by 2021. The Executing Agency is in the process of requesting and extension to the final disbursement date of this loan operation as it will expire in April 2020.	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	GILROYL	03/27/2020
	Area			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	GILROYL	03/12/2020

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Cat

Acquisitions and Procurement - Provider Performance and Supervision

Environmental and Social Factors