Operation Number	HA-L1081	Chief of Operations Validation Date	10/21/21
Year- PMR Cycle	First period Jan-Jun 2021	Division Chief Validation Date	
Last Update	10/14/21	Country Representative Validation Date	
PMR Validation Stage	Validated by Chief of Operations		

Basic Data

Operation Profile

Operation Name	Productive Infrastructure Program II	Loan Number	3132/GR-HA
Executing Agency	MINISTERE DE L'ECONOMIE ET DES FINANCES	Sector/Subsector	URBAN DEVELOPMENT AND HOUSING-NEIGHBORHOOD UPGRADING
Team Leader	SAIZ, ANA MARIA	Overall Stage	Closed
Operation Type	Grant Financing Product	Country	Haiti
Lending Instrument	Investment Loan	Convergence related Operation(s)	HA-L1055, HA-L1076, HA-G1035, HA-L1091
Borrower	REPUBLIQUE D'HAITI		

Environmental and Social Safeguards

Impacts Category	A	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Partially Unsatisfactory	Date of approval	


Safeguard Performance Rating - Rationale

L'UTE met en œuvre un plan d'action convenu sur 13 aspects prioritaires, et a fait des progrès dans la résolution de certains problèmes et des responsabilités environnementales, de sécurité et sociales. On note des avancées réalisées sur quatre thématiques : la sécurité générale du Parc Industriel de Caracol (PIC) avec la remise des Termes de référence (TdRs) pour la compagnie de sécurité, le lancement de l'Appel d'Offre pour le control d'érosion des berges, les études pour l'amélioration de l'approvisionnement alimentaire avec le recensement des prestataires de services actuels en novembre, l'élaboration de la stratégie de communication. Les inconformités persistent sur neur points, et en particulier on note des difficultés à compléter l'équipe Hygiène Sécurité Environnement (HSE) (démissions récentes du responsable d'équipe, du responsable communication et de la spécialiste genre), à mettre à jour et exécuter le plan de réponse aux urgences, à exécuter le plan d'actions sur le genre et à améliorer la gestion des déchets solides et déchets dangereux.

Financial Data

Item			Total Cost and	Source		Available Funds (US\$)					
пеш	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount		
HA-G1035	0	11,353,506.26	0	0	15,346,534	11,353,506.26	11,353,506.26	100.00%	0		
HA-L1055	55,000,000	54,992,055.57	0	0	55,000,000	54,992,055.57	54,992,055.57	100.00%	0		
HA-L1076	0	49,487,098.1	0	0	50,000,000	49,487,098.1	49,258,512.09	99.54%	228,586.01		
HA-L1081	40,500,000	40,001,085.98	0	0	40,500,000	40,001,085.98	40,001,085.98	100.00%	0		
HA-L1091	0	52,080,558.8	0	0	55,000,000	52,080,558.8	52,080,558.8	100.00%	0		
Aggregated	95,500,000	207,914,304.71	0	0	215,846,534	207,914,304.71	207,685,718.7	99.89%	228,586.01		

Expense Categories by Loan Contract (cumulative values)



RESULTS MATRIX

General Development Objectives

General Development Objectives Nbr. 1: Increased economic development in Northern Haiti

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement		Target
1.1	Total formal employment of economically active population in the North and Northeast Departments	%	0.00	2013	-	Р	40.00
	of Haiti					Α	

Details

Means of verification: Published annually in one UTE □s semiannual reports. Household and industrial survey done by UTE.

Observations: There is no accurate information on

employment or GDP in Northern Haiti.

Formal employment is low (mostly 5,000 workers at CODEVI). Household and industrial survey in 2013. Because of spillover effects, total formal employment will grow.

Pro-Gender No Pro-Ethnicity No

The General Development bjective indicator target is expected tobe observed by the operation's "Fully Justified" date inConvergence (CO)

No

	Indicator	Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement		Target
1.2	GDP growth in North and Northeast Departments of Haiti	%	0.00	2013	-	P A	8.80

Details

Means of verification: Institut Haïtien de Statistique et d'Informatique (IHSI). Direction des Statistiques Economiques (DSE).

Observations: GDP growth for Haiti in fiscal year 2013 reached 4.3%. The figures for the Northern region will be calculated through the baseline study.

Pro-Gender No Pro-Ethnicity No

The General Development bjective indicator target is expected tobe observed by the operation's "Fully Justified" date inConvergence (CO)

No

	Indicator	Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement		Target
1.2	National Foreign Direct Investment (FDI) in Haiti	US\$ million	179.00	2013	-	Р	200.00

RESULTS MATRIX

Gene	ral Development (Objectives								
1.2	National Foreign Direct I	nvestment (FDI) in Haiti	per year	179.00	2013	-	Α			
					Detai	ls				
Means	eans of verification: Published annually in UTE's semiannual report, based on Ministry of Finance statistics									
Pro-Ge	ender	No			Pro-Ethnicity		No			
bjectiv expect the ope Justifie	eneral Development e indicator target is ed tobe observed by eration's "Fully ed" date /ergence (CO)	No								

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 1: Manufacturing firms established in the PIC.

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
1.1	Jobs filled by Haitians employed by firms operating	Jobs (#)	3,000.00	2013	Р	7,000.00	13,200.00		13,750.00			13,750.00
	in the PIC				Α	8,024.00	9,911.00	12,145.00	12,569.00	13,756.00	14,407.00	13,756.00

Details

Means of verification: Published every three months in SONAPI quarterly report and based on tenants' hiring records.

Observations: The number of incremental jobs generated by this project (HA-L1091) is projected to be 6,800. Given that there is a lag between project completion and the hiring process it is expected that the entire 6,800 additional worker will be in place in 2018 [through HA-L1091]. The project target is calculated on the basis of 1,250 jobs created for each job-generating factory expected to be constructed, with one year lag between end of construction and employment of 1,250 persons.

Pro-Gender	No	Pro-Ethnic	city		No							
	Male				Р							
					Α	2,746.00	3,949.00	4,852.00	4,902.00	5,349.00	5,732.00	5,349.00
	Female				Р							
					Α	5,278.00	5,962.00	7,293.00	7,667.00	8,407.00	8,675.00	8,407.00

Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
Haitian women employed by firms operating in the	# of women	1,950.00	2013	Р	4,500.00	8,580.00		8,930.00			8,930.00
PIC				Α	5,278.00	5,962.00	7,293.00	7,667.00	8,407.00	8,675.00	8,407.00

Details

Means of verification: SONAPI semiannual reports figures supplied by tenants' employment records.

Observations: According to the anchor tenant, it is expected that minimum of 65% of its total workforce will be female. This will be monitored by the Bank with all tenants.

Pro-Gender Yes Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
1.3	Firms operating at the PIC	Firms	3.00	2013	Р	5.00	7.00					7.00
					Α	6.00	6.00	6.00	5.00	5.00	5.00	5.00

Details

Means of verification: SONAPI Signed Tenancy Occupancy Agreements.

Observations: There are currently five signed tenancy agreements.

Pro-GenderNoPro-EthnicityNo

Indicator	Unit of	Baseline	Baseline	2015	2016	2017	2018	2019	2020	EOP 2020

RESULTS MATRIX

Specific Development Objectives

		Measure		Year							
1.4	Total salaries paid to Haitian workers in PIC	US\$/year	4,300,000.00	2013	Р	9,900,000.00	18,700,000.00		19,525,000.00		19,525,000.00
					Α	21,665,941.00	23,065,793.00	25,181,588.00	29,457,379.00	27,749,331.00	33,232,211.00

Details

Means of verification: SONAPI semiannual reports.

Observations: Average salary of US\$5 per day per worker, and 284 working days per year, as calculated in the economic analysis.

Pro-Gender No Pro-Ethnicity No

Specific Development Objectives Nbr. 2: Government's capacity to manage and attract investors to industrial parks strengthened Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
2.1	Rental payments by international PIC tenant firms	US \$ per year	310,000.00	2013	Р	2,480,000.00	4,200,000.00					4,200,000.00
					Α	1,091,952.00	978,816.40	783,884.80				3,120,000.00

Details

Means of verification: SONAPI semiannual reports.

Observations: It's a non-linear jump because SAE-A's rent-free 4 year period will end in April, 2016.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
2.2	Total taxes paid by PIC tenants for goods coming in/out of Haiti	US \$ per year	0.00	2013	Р	150,000.00	10,000.00					10,000.00
	in/out of Haiti				Α	0.00	0.00	0.00				0.00

Details

Means of verification: Calculated by UTE on a trimester basis in its Monthly Report

Observations: As reflected in the economic analysis

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
2.3	Garbage from PIC and four surrounding cities is % landfilled or recycled in Solid Waste Facility	%	0.00	2013	Р		50.00					50.00
	landfilled or recycled in Solid Waste Facility				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Details

Means of verification: Report each trimester in UTE?s Monthly Report; Facility Operator records.

Observations: Estimated: 60,000 people * 0.5 Kg/person/day * 365 days/yr = 11,000 tons/year; this is includes all waste from the PIC and about 50% of waste from urban population of four satellite cities (Tru-du-Nord, Terrier- Rouge, Caracol and possibly Limonade and Fo

RESULTS MATRIX

Specific Development Objectives													
Pro-GenderNoPro-EthnicityNo													
	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020	
2.3 SONAPI staff trained in management of the PIC staff 0.00 2013 P 10.00 10.00													
A 0.00 0.00 0.00 0.00 0.00 0.00													
Details													
Means of verification: SONAPI semiannual reports.													
Pro-Ge	nder No					Pro-Ethnici	ty	No					

Specific Development Objectives Nbr. 3: Social and environmental quality in the surrounding areas of the PIC enhanced.

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020		
3.0	3.0 Services (transportation, water, sanitation) US\$ per year 230,000.00 Payments by international PIC tenants firms P 490,000.00 490,000.00													
	payments by international PIC tenants firms A 651,182.00 890,658.56 209,528.18 1,378,385.00													
	Details													

Means of verification: SONAPI semiannual reports.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.3	Social security payments made by PIC firms for	US \$ per year	383,400.00	2013	Р	890,000.00	1,690,000.00		1,757,250.00			1,757,250.00
	Haitian workers				Α	834,618.15		693,975.48				0.00

Details

Means of verification: SONAPI semiannual reports.

Observations: Corresponds to 9% of the worker's salary.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.4	Women and children who obtain social services	Beneficiaries	0.00	2013	Р		9,000.00					9,000.00
	provided by the community center				Α	0.00	0.00	0.00				0.00

Details

Means of verification: UTE's montly reports

Observations: The center is expected to attend 3000 people (women and children) per year.

RESULTS MATRIX

Specific Development Objectives
--

Pro-G	ender No					Pro-Ethnic	itv	No				
	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.5	Passengers utilizing the transfer station/depot	Passengers per year	3,000.00	2013	Р				9,550.00			9,550.00
		por you.			Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00
					De	tails						
	of verification: SONAPI semiannual reports.											
	vations: The buses use the depot as a transfer	station for PIC v	vorkers and a	as night dep	ot for							
Pro-G	ender No					Pro-Ethnic	ity	No				
	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.6	Bicycles using the bicycle lane per day	Bicycles per	0.00	2013	Р		250.00					250.00
		day			Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00
		-			De	tails						
Means	of verification: SONAPI semiannual reports.											
Pro-G	ender No					Pro-Ethnic	ity	No				
	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.7	Illegal settlements in the 3 Bays protected areas	Settlements	0.00	2013	Р							
					Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00
					De	tails						
Means	of verification: UTE semiannual reports.											
Pro-G	ender No					Pro-Ethnic	ity	No				
	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.8	Accidents reported at the PIC	accidents per	29.00	2013	Р		29.00					20.00
		1,000 employees			Α	29.00		4.00	9.00	19.00		10.00
					De	tails						
Means	of verification: SONAPI semiannual reports.											
Obser	vations: Annual number of accidents.											
Pro-G	ender No					Pro-Ethnic	ity	No				
	Indicator	Unit of	Baseline	Baseline		2015	2016	2017	2018	2019	2020	EOP 2020

RESULTS MATRIX

Specific Development Objectives

		Measure		Year								
3.9	Women using lactation rooms in PIC	Women	0.00	2013	Р				1,900.00			1,900.00
					Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Details

Means of verification: SONAPI semiannual reports.

Pro-Gender Yes Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2015	2016	2017	2018	2019	2020	EOP 2020
3.10	Average Property value of properties facing paved roads	\$/m2	0.00	2013	Р	0.00	0.00	0.00		9.00		0.00
					^	0.00	0.00	0.00		9.00		0.00

Details

Means of verification: SONAPI semiannual reports.

Observations: Baseline will be collected by end of 2015. Target = Baseline + 30%.

Pro-Gender No Pro-Ethnicity No

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Provision of Infrastructure in the PIC

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
1.1	Access road built (10m wide)	Meters	Р	1,760	750,000
			P(a)	4,419	5,940,917.08
			Α	4,419	5,123,474.08
1.2	Interior roads built (8m wide)	Meters	Р	3,515	5,639,715
			P(a)	9,611.5	8,498,958.96
			Α	9,611.5	5,818,958.96
1.3	Water distribution networks expanded with 50mm a 150 mm-diameter pipes installed	Meters	P	5,000	0
			P(a)	25,762	8,250,876.13
			Α	25,762	7,233,376.13
1.4	Wastewater collection network expanded, with 300mm-a 42" diameter pipes	Meters	Р	3,500	0
			P(a)	9,234	7,368,162.08
			Α	9,234	6,254,062.08
1.5	Domestic waste water treatment plant constructed	Plant	Р	1	11,666,534
			P(a)	1	4,757,568.66
			Α	1	4,510,068.66
1.6	Fire Station	Building	Р	0	400,000
			P(a)	1	555,429.38
			Α	1	555,429.38
1.7	Septic Tank	Facility	Р	0	0
			P(a)	1	459,989
			Α	1	459,989
1.8	Kitchens	Builiding	Р	0	0
			P(a)	12	310,000
			Α	12	310,000
1.9	Industrial Warehouses (11,700 and 5,000 s.q.m) built	Building	Р	13	97,741,200
			P(a)	16	86,685,143.86
			Α	16	77,716,743.86
1.10	Auxiliary/smaller scale buildings (up to 4,000 s.q.m.) built	Building	Р	0	2,067,200
			P(a)	7	7,922,560.92
			Α	7	4,022,560.92
1.11	Annex buildings (200 s.q.m) built	Building	Р	2	700,000
			P(a)	8	1,670,528.59
			Α	8	1,706,458.2
1.12	General use buildings built (dormitories, canteens, and sanitary facilities)	Building	Р	7	6,420,000
			P(a)	11	11,986,069.22
			Α	11	8,286,069.22

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
1.13	Park Security Watchtower built	Watchtower	Р	0	0
			P(a)	12	516,372.5
			Α	12	516,372.5

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 2 Ensuring Sustainability of the PIC and Surrounding Areas

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
2.1	Cumulative Impact Assessment study completed	Study	Р	1	100,000
			P(a)	1	100,000
			Α	1	100,000
2.2	Caracol bay preservation projects for site protection, fishermen, and another livelihood type are implemented	Preservation projects	Р	3	600,000
			P(a)	0	816,000
			Α	1	816,000
2.3	Solid Waste Management Facility constructed	Facility	Р	1	2,000,000
			P(a)	0	444,762.96
			Α	0	194,762.96
2.4	Multipurpose community infrastructure built	Building	Р	1	0
			P(a)	1	500,000
			Α	1	500,000
2.5	Rules and regulations of SONAPI drafted	Regulations	Р	0	0
			P(a)	1	0
			Α	1	0
2.6	Minor transportation infrastructure works completed (Container Yard)	Projects	Р	2	720,000
			P(a)	1	0
			Α	1	40,629
2.7	Urban transportation study completed	Study	Р	1	310,000
			P(a)	1	200,000
			Α	1	200,000
2.8	PIC monitoring and evaluation system implemented	Study	Р	1	150,000
		P(a)	0	500,000	
			Α	0	0
2.9	Bus depot for PIC built	Depot	Р	1	1,700,000
			P(a)	0	520,000
			Α	0	0
2.10	Bicycle lane from PIC to Caracol built	Lane	Р	1	1,000,000
			P(a)	0	0
			Α	0	0
2.11	Urban streets paved	Linear Meters	Р	500	400,000
			P(a)	0	0
			Α	0	0
2.12	Three bays National Park management unit established	Management Unit	Р	1	320,000
			P(a)	0	369,860
			Α	0	229,860

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
2.13	Hazardous waste facility	Building	Р	0	0
			P(a)	0	250,000
			Α	0	0

Component Nbr. 3 Operational support to SONAPI

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
3.1	Environmental, health and safety system implemented	System implemented	Р	1	350,000
			P(a)	0	342,000
			Α	0	0
3.2	Gender Plan Implemented	plan	Р	1	325,000
			P(a)	0	0
			Α	0	0
3.3	Workshops conducted to train SONAPI staff in management of the PIC	Workshops	Р	2	325,000
			P(a)	0	325,000
			Α	0	0

Component Nbr. 4 Travaux (HA-L1055)

				PROGRESS	PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
4.1	Batiments construits du PIC	buildings	Р	7	55,500,000
			P(a)	12	50,878,061.34
			Α	12	50,878,061.34

Component Nbr. 5 Relocalisation y Compensation et attenuation sociale et environmentale (HA-L1055)

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2020	EOP 2020
5.1	Compensation de desplace pour el Parc Industrielle	people	Р	900	3,800,000
			P(a)	1,031	5,218,077.54
			Α	1,031	5,218,077.54

Other Cost

Civil Works Supervision	Р	7,924,685
	P(a)	5,906,007.99
	Α	5,236,007.99
Management of PIC operations	Р	3,570,000
	P(a)	5,227,584.24

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Management of PIC operations	A	5,944,560.24
Improvement of institutional framework of the PIC and of the capacity of SONAPI	P	200,000
	P(a)	277,233.43
	A	277,233.43
Program management and overall PIC operation	P	10,295,666
	P(a)	5,721,587.47
	A	6,320,424.43
Monitoring and Evaluation	P	610,000
	P(a)	380,000
	A	380,000
Auditing	P	240,000
	P(a)	537,842.95
	A	602,923.95
Contingencies	P	500,000
	P(a)	C
	A	C
Administration, audit, evaluation, consultancies (HA-L1055)	P	(
	P(a)	6,903,312.28
	A	6,903,312.28

Total Cost

Total Cost	Р	219,800	0,000
	P(a)	230,339,90	6.58
	Α	206,355,41	6.15

CHANGES TO THE MATRIX

No information available for this section

RISKS AND PLANNED RESPONSES

Risk ID	Risk Statu	s	Risk Taxonomy					
	Inactive		Natural Environment					
4	Response a	ctions						
1		Management Strategy	Status					
	1.0	-						
			<u>'</u>					
Risk ID	Risk Statu	S	Risk Taxonomy					
	Inactive		Institutional Environment					
	Response a	ctions						
2	-	Management Strategy	Status					
	2.0	-						
Risk ID	Risk Statu	_	Diek Tevenemy					
KISK ID		5	Risk Taxonomy					
	Inactive		Political Environment					
3	Response a	ctions						
9	3.0	Management Strategy	Status					
		-						
Risk ID	Risk Statu	s	Risk Taxonomy					
	Active		N/A					
	Response a	ctions						
4	•	Management Strategy	Status					
	4.0	-						
Risk ID	Risk Statu	· · · · · · · · · · · · · · · · · · ·	Risk Taxonomy					
INISK ID	Active		N/A					
	, totive		1971					
_	Response a	ctions						
5		Management Strategy	Status					
	5.0	-						
			·					

RISKS AND PLANNED RESPONSES

Risk ID	Risk Status		Risk Taxonomy	
	Active		N/A	
6				
	Response actions			
	6.0	Management Strategy	Status	
		-		

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories
Intra/Inter Coordination
Project Management Capacity