Operation Number	TT-L1026	Chief of Operations Validation Date	10/18/21
Year- PMR Cycle	First period Jan-Jun 2021	<b>Division Chief Validation Date</b>	
Last Update	10/04/21	Country Representative Validation Date	
PMR Validation Stage	Validated by Chief of Operations		

#### **Basic Data**

#### **Operation Profile**

Operation Name	Multi-Phase Wastewater Rehabilitation Program- Phase I	Loan Number	2890/OC-TT
Executing Agency	WATER AND SEWERAGE AUTHORITY OF TRINIDAD AND TOBAGO	Sector/Subsector	WATER AND SANITATION-SANITATION RURAL AND PERI-URBAN
Team Leader	LEWIS, GILROY FRANCIS	Overall Stage	Disbursing (From eligibility until all the Operations are closed)
Operation Type	Loan Operation	Country	Trinidad and Tobago
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	TRINIDAD AND TOBAGO		


### **Environmental and Social Safeguards**

Impacts Catego	ory	В	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Perf	ormance Rating	Partially Satisfactory	Date of approval	
Safeguard Perf	ormance Rating - Rationale	Satisfactory enforcement of E&S measures at V	VWTP construction sites.	

#### **Financial Data**

ltem C			Total Cost and	Source			Available Fun	ds (US\$)	
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
TT-L1026	246,500,000	246,500,000	0	0	246,500,000	246,500,000	218,027,674.94	88.45%	28,472,325.06
Aggregated	246,500,000	246,500,000	0	0	246,500,000	246,500,000	218,027,674.94	88.45%	28,472,325.06

## **Expense Categories by Loan Contract (cumulative values)**



## **RESULTS MATRIX**

## **General Development Objectives**

No information available for this section

## **RESULTS MATRIX**

## **Specific Development Objectives**

Specific Development Objectives Nbr. 1: New wastewater treatment plants in San Fernando and Malabar functioning according to design Observation:

	Indicato	or	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP	2023
1.1	Households with new cor		# of	0.00	2012	Р	0.00	0.00	0.00	200.0	00 200.0	0					400.0	00
	network in pilot area (hou	isehold)	households			Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	71.00			71.00	)
					'		Details				·							
Means	of verification: Comple	etion certificate signed by	construction s	supervisor an	d WASA;	Semi-aı	nnual repo	orts to ID	B.									
Pro-G	ender	No					Pro-E	thnicity			No							
		African descendant						Р										
								Α					0.00					
		Indigenous						Р										
								Α					0.00					
	Indicato	or	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	202	1 202	3 EO	P 2023
1.2	Households connected to		# of	0.00	2012	Р	0.00	0.00	0.00	0.00	16,626.00	0.00					16,	626.00
	network in Malabar and S	San Fernando (household)	households			Α	0.00	0.00	0.00	0.00	0.00	7,500.00	7,500.00	7,571.0	0.0	)	0.0	0
							Details					'						
	of verification: Comple	etion certificate signed by	construction s	supervisor an	d WASA;	Semi-aı	nnual repo	orts to ID			No							
	<u> </u>	No	construction s	supervisor an	d WASA;	Semi-a	nnual repo	thnicity			No							
	<u> </u>		/ construction s	supervisor an	d WASA;	Semi-a	nnual repo	thnicity			No		0.00					
	<u> </u>	No	y construction s	supervisor an	d WASA;	Semi-a	nnual repo	thnicity			No		0.00					
	<u> </u>	No African descendant	/ construction s	supervisor an	d WASA;	Semi-ar	nnual repo	P A			No		0.00					
	<u> </u>	African descendant Indigenous	/ construction s  Unit of Measure	supervisor an	d WASA;		nnual repo	P A P		2016	No 2017	2018		2020	2021	2023	EOP	2023
	Indicate  Malabar: Percentage of p	No African descendant Indigenous or	Unit of		Baseline		Pro-E	P A P A		2016		2018	0.00	2020	2021	2023	EOP 100.	
Pro-G	ender	No African descendant Indigenous or	Unit of Measure	Baseline	Baseline Year		Pro-E	P A P A	2015		2017		0.00	2020	2021	2023		00
Pro-G	Indicate  Malabar: Percentage of p	No African descendant Indigenous or	Unit of Measure	Baseline	Baseline Year	PA	2013 0.00	P A P A 2014	<b>2015</b> 0.00	0.00	2017	0.00	0.00		2021	2023	100.	00
1.3	Indicate  Malabar: Percentage of p	No African descendant Indigenous or	Unit of Measure %	Baseline 0.00	Baseline Year 2012	PA	2013  0.00  0.00  Details	P A P A 2014	<b>2015</b> 0.00	0.00	2017	0.00	0.00		2021	2023	100.	00
1.3	Indicate  Malabar: Percentage of p	African descendant Indigenous  or  population in the catchment percentage)	Unit of Measure %	Baseline 0.00	Baseline Year 2012	PA	Pro-E  2013  0.00  0.00  Details	P A P A 2014	2015 0.00 0.00	0.00	2017	0.00	0.00		2021	2023	100.	00

## **RESULTS MATRIX**

### **Specific Development Objectives**

1.4	San Fernando: Percentage of population in the catchment treated by the WWTP (percentage)	%	0.00	2012	Р	0.00	0.00	0.00	0.00	100.00	0.00				100.00
	catchment treated by the WWTP (percentage)				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

#### **Details**

Means of verification: WASA water quality monitoring reports (catchment area); Semi-annual reports to IDB.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.5	Malabar: Percentage of wastewater treated by the WWTP meeting the Water Pollution Rules	%	0.00	2012	Р	0.00	0.00	0.00	90.00	90.00	90.00	90.00				90.00
	(percentage) and having a zero or positive net impact on downstream water quality (in relation to upstream water quality)				Α	0.00	0.00	0.00	0.00	0.00	100.00	0.00	100.00			0.00

#### Details

Means of verification: WASA water quality monitoring reports (monitoring point at outfall site). The ESMP will specify the sampling points and the definition of a baseline.

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.6	San Fernando: Percentage of wastewater treated by the WWTP meeting the Water Pollution Rules (percentage) and having a zero or positive net	%	0.00	2012	Р	0.00	0.00	0.00	90.00	90.00	90.00	90.00				90.00
	impact on downstream water quality (in relation to upstream water quality)				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00

#### Details

Means of verification: WASA water quality monitoring reports (monitoring point at outfall site). The ESMP will specify the sampling points and the definition of a baseline.

Pro-Gender No Pro-Ethnicity No

	Indicator		Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.7	Women trained in water quality monitoring	%	0.00	2013	Р	0.00	50.00	0.00	0.00	0.00	0.00	0.00				50.00
					Α	0.00	0.00	0.00	21.00	36.00	0.00	0.00				57.00

#### Details

Means of verification: WASA monitoring reports

Pro-Gender Yes Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
1.8	Households with treated wastewater	Households	0.00	2013	Р	0.00	0.00	0.00	200.00	16,826.00	17,026.00	17,026.00				17,026.00
		(#)			Α	0.00	0.00	0.00	0.00	0.00	15,827.00	0.00	15,898.00	0.00		0.00

## **RESULTS MATRIX**

#### **Specific Development Objectives**

	,										
Details											
Means of verification:	: WASA Semi Annual I	eport									
Pro-Gender	No	<b>Pro-Ethnicity</b> No									

**Specific Development Objectives Nbr.** 2: WASA is reorganized, strengthened and operating more efficiently **Observation**:

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.1	Hours of preventative maintenance in the Malabar	Hours/month	200.00	2012	Р	300.00	400.00	500.00	600.00	720.00	720.00	720.00				720.00
	and San Fernando systems (hours/month)				Α	200.00	297.00	1,284.00	2,750.00	4,200.00	2,500.00	2,400.00	1,600.00	300.00		4,434.00

#### Details

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.2	New systems (Malabar and San Fernando WWTP)	System	0.00	2012	Р	0.00	0.00	0.00	0.00	2.00	2.00	2.00				2.00
	operated and maintained according to design specifications (system)				Α	0.00	0.00	0.00	0.00	0.00	1.00	0.00	1.00	1.00		0.00

#### **Details**

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.3	New systems (Malabar and San Fernando WWTP) designed, implemented, operating and maintained	System	0.00	2012	Р	0.00	0.00	0.00	0.00	2.00	2.00	2.00				2.00
	according to social and environmental specifications (system)				Α	0.00	0.00	0.00	0.00	0.00	1.00	0.00		1.00		0.00

#### Details

Means of verification: WASA internal reports, Semi-annual reports to IDB

Pro-Gender No Pro-Ethnicity No

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.4	WASA with new set of corporate governance	CG Policy	0.00	2012	Р	0.00	0.00	1.00	0.00	0.00	0.00	0.00				1.00
	policies (approved by the Board)				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00

#### Details

Means of verification: Copy of minutes of Board meeting when the approval was given.

## **RESULTS MATRIX**

Pro-Ge	nder No					Pro-E	thnicity		N	D						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.5	Corporate governance policies and compliance report disclosure of WASA s web page	Disclosure	0.00	2012	Р	0.00	0.00	1.00	0.00	0.00	0.00	0.00				1.00
	report disclosure of WASALS web page				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00
						Details										
Means	of verification: Copy of screen shot of webpag	e showing publ	ication.													
Pro-Ge	nder No					Pro-E	thnicity		N	0						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.6	WASA s audited financial statements available to	Disclosure	0.00	2012	Р	0.00	1.00	1.00	1.00	1.00	0.00					4.00
	the public				Α	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00
						Details										
Means	of verification: Copy of screen shot of webpag	je showing docu	uemnts and o	opy of minu	tes wh	ere the B	oard app	roved the	e disclosui	e.						
Pro-Ge	nder No					Pro-E	thnicity		N	0						
	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2023	EOP 2023
2.7	Percentage of WASA costumers served with new	%	0.00	2012	Р	0.00	0.00	0.00	100.00	100.00	0.00	0.00				100.00
	billing system				Α	0.00	0.00	0.00	0.00	100.00	100.00	0.00				0.00
						Details										
Means	of verification: WASA Financial Planning and	Management re	port: Semi-a	nnual report	s to ID	)B.										

## **RESULTS MATRIX**

#### **OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS**

#### Component Nbr. 1 New wastewater treatment plants in San Fernando and Malabar functioning according to design

				PHYSICAL I	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2021	EOP 2023	2021	EOP 2023
1.1	Equipment for operation and maintenance acquired (equipment)	Equipment	Р		4		150,000
			P(a)		2	241,456.85	1,243,278.27
			Α		2	0	1,001,821.42
1.2	Malabar Waste Water Treatment Plants built (includes commissioned)	Plant	Р		1		63,716,869
			P(a)		1	1,206,226.35	96,154,112
			Α		1	674,644.84	95,622,530.49
1.3	Old Malabar Waste Water Treatment Plants decommissioned (plants)	Plant	Р		1		1,000,000
			P(a)		1		1,000,000
			Α		2		0
1.4	San Fernando Waste Water Treatment Plants built (includes commissioned)	Plant	Р		1		77,150,469
			P(a)	1	1	16,000,000	105,966,692.07
			Α	0	0	5,521,125.68	95,487,817.75
1.5	Old San Fernando Waste Water Treatment Plants decommissioned	Plant	P		1		1,000,000
			P(a)	1	1		0
			Α	0	0		0
1.6	Sewage pumping stations built	Station	Р		4		11,004,785
			P(a)		3		0
			Α		3		0
1.7	Sewerage network built	Km	Р		26		58,029,930
			P(a)	1	32.21		0
			Α	0.17	31.38		0
1.8	Intra-domiciliary sanitary connections built in pilot area	Connection	P		400		2,812,500
			P(a)	35	106	0	0
			Α	0	71	0	0
1.9	Access Road/Bridge to San Fernando WWTP built	Road	Р		1		2,489,228.93
			P(a)		1		2,232,804.97
			Α		1		2,239,851.25

## **RESULTS MATRIX**

#### **OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS**

#### Component Nbr. 2 WASA is reorganized, strengthened and operating more efficiently

				PHYSICAL	PROGRESS	FINANCIAL PROGRESS	
	Output	Unit of Measure		2021	EOP 2023	2021	EOP 2023
2.1	Training activities on preventative maintenance (including training on use of new equipment) implemented	Training	Р		2		200,000
			P(a)		1		0
			Α		2		18,682.05
2.2	Training activities in water quality monitoring, including water quality assessment guidelines in line with best international practice,	Training	Р		4		50,000
	implemented (program)		P(a)		4		0
			Α		3		0
2.3	Environmental education campaigns implemented	Campaign	Р		2		50,500
			P(a)		2		8,459.55
			Α		2		8,459.55
2.4	Action plan for corporate governance implemented	Plan implemented	Р		4		818,448
			P(a)		3		560,000
			Α		3		562,303.93
2.5	Action plan for commercial management implemented	Plan implemented	Р		1		2,600,000
			P(a)		2		7,150,318.8
					2		7,243,269.38

#### Other Cost

Project Management and Supervision	Р			1,000,000
	P(a)		63,745.53	170,572.68
	Α		0	106,827.15
Works Supervision	Р			5,444,451
	P(a)		2,030,740.76	10,098,535.02
	Α		717,194.98	8,784,989.24
Contingencies	Р			1,120,000
	P(a)			1,120,000
	Α			0
Auditing	P			198,668
	P(a)		50,065.04	207,947.3
	Α		22,717.53	180,599.79
Evaluations	Р			100,000
	P(a)		20,000	65,000
	Α		0	45,000
Works cost escalation	Р			17,559,771.93
	P(a)			2,932,736.78
	Α			0
Detailed Designs and Tender documents for Maloney WWTP	Р			
	P(a)		2,100,000	2,263,602
	Α		218,983	382,585
Bulk Metering Programme - North West Trinidad	Р			
	P(a)			0
	Α		36,005.48	324,049.33
Audit of System and Processes towards resolving customer complaints	Р			
	P(a)			0
	Α		24,522	70,037.39

#### **Total Cost**

Total Cost	Р				246,495,620.86
------------	---	--	--	--	----------------

## **RESULTS MATRIX**

### OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Total Cost	P(a)		21,712,234.53	231,174,059.44	
	Α		7,215,193.51	212,078,823.72	

## **CHANGES TO THE MATRIX**

No information available for this section

Risk ID	Risk Statu	IS	Risk Taxonomy						
	Inactive		Technical Design						
4	Response a	ctions							
1		Management Strategy	Status						
	1.1	MITIGATE	INACTIVE						
			'						
Risk ID	Risk Statu	ıs	Risk Taxonomy						
	Active		Technical Design						
	7 10.1.0		roommout 2 corg.						
	Response a	ctions							
2	response a	Management Strategy	Status						
	2.1	MITIGATE	COMPLETE						
	2.1	WITIOATE	OOWII ELTE						
Risk ID	Risk Statu		Risk Taxonomy						
VISK ID	Active	15	Technical Design						
	Active		reclifical Design						
3	Response a	ctions							
		Management Strategy	Status						
	3.1	MITIGATE	COMPLETE						
Risk ID	Risk Statu	s	Risk Taxonomy						
	Active		Institutional Environment						
4	Response a	ctions							
7		Management Strategy	Status						
	4.1	MITIGATE	COMPLETE						
Risk ID	Risk Statu	S	Risk Taxonomy						
	Active		Institutional Environment						
	Response a								
		Management Strategy	Status						
5									
5	5.1		COMPLETE						
5	5.1		COMPLETE						

Risk ID	Risk Statu	5	Risk Taxonomy
Risk ID	Risk Statu	<b>S</b>	Risk Taxonomy
	Materialized		Political Environment
6	Response a		
		Management Strategy	Status
	6.1	MITIGATE	INACTIVE
Risk ID	Risk Statu		Risk Taxonomy
NISK ID	Active	•	Social Environment
	7 totive		Coolal Elivironnent
-	Response a	ctions	
7		Management Strategy	Status
	7.1	MITIGATE	COMPLETE
Risk ID	Risk Statu	<b>S</b>	Risk Taxonomy
	Active		Planning
8	Response a	ctions	
O		Management Strategy	Status
	8.1	AVOID	COMPLETE
Risk ID	Risk Statu	5	Risk Taxonomy
	Active		Political Environment
9	Response a	ctions	
9		Management Strategy	Status
	9.1	ACCEPT	COMPLETE
Risk ID	Risk Statu	<b>S</b>	Risk Taxonomy
	Active		Sustainability
10	Response a	etions	
	10.1	Management Strategy	Status
		MITIGATE	COMPLETE

Risk ID	Risk Statu	S	Risk Taxonomy						
Risk ID	Risk Statu	S	Risk Taxonomy						
	Active		Institutional Environment						
11	Response a	ctions							
		Management Strategy	Status						
	11.1	TRANSFER	COMPLETE						
Risk ID	Risk Statu	S	Risk Taxonomy						
	Active		Economic and Financial Environment						
			'						
40	Response a	ctions							
12		Management Strategy	Status						
	12.1	ACCEPT	COMPLETE						
Risk ID	Risk Statu	S	Risk Taxonomy						
	Inactive		Planning						
13	Response a	ctions							
		Management Strategy	Status						
	13.1	MITIGATE	INACTIVE						
Risk ID	Risk Statu	S	Risk Taxonomy						
	Active		Environmental and Social Safeguards						
14	Response a	ctions							
14		Management Strategy	Status						
	14.1	MITIGATE	COMPLETE						
Risk ID	Risk Statu	S	Risk Taxonomy						
tion is	Active		Environmental and Social Safeguards						
15	Response a	ctions							
	15.1	Management Strategy	Status						
	15.1	MITIGATE	COMPLETE						

Risk ID	Risk Statu	S	Risk Taxonomy			
Risk ID	Risk Status		Risk Taxonomy			
	Active		Governance Framework			
	Response actions					
	16.1	Management Strategy	Status			
16		MITIGATE	COMPLETE			
		Management Strategy	Status			
	16.2	ENHANCE	COMPLETE			
Risk ID	Risk Statu	s	Risk Taxonomy			
	Inactive		Technical Design			
			'			
47	Response actions					
17	-	Management Strategy	Status			
	17.1	MITIGATE	INACTIVE			
Risk ID	Risk Status		Risk Taxonomy			
	Active		Internal Processes			
	Response actions					
18	18.1	Management Strategy	Status			
		MITIGATE	INACTIVE			
Risk ID	Risk Statu	S	Risk Taxonomy			
	Active		Internal Processes			
19	Response actions					
	19.1	Management Strategy	Status			
		MITIGATE	COMPLETE			
Risk ID	Risk Status		Risk Taxonomy			
20	Active		Internal Processes			
			·			

Risk ID	Risk Status		Risk Taxonomy		
	Response actions				
	20.1	Management Strategy	Status		
		MITIGATE	INACTIVE		
Risk ID	Risk Status		Risk Taxonomy		
	Active		Technical Design		
21	Response actions				
21	21.1	Management Strategy	Status		
		MITIGATE	COMPLETE		

## **IMPLEMENTATION STATUS AND LEARNING**

<b>Lesson Learr</b>	າed - Ca <sup>·</sup>	tegories	,
---------------------	-----------------------	----------	---

Acquisitions and Procurement - Provider Performance and Supervision

Cost and Budgetary Aspects